

**Carl Galloway**  
**1838 West Marshall Road**  
**Saint Johns, MI 48879**

**DYNomite Test Run:** *Tod's F 1000 on 2006-12-09 @ 10-39-08*

**Date:** *12/9/2006*

**Correction Method:** *Standard*

RPM (RPM)	Hp (Hp)	Torque (ft-lb)	BSFC (lb/Hp-hr)	FuelMass (lb/hr)	PSI-4 B1 (PSI)	STP-Fact (Factor)
6575	153.8	122.4	0.612	96.49	41.05	0.977
6675	158.8	125.0	0.617	100.4	40.82	0.977
6700	161.3	126.5	0.605	99.97	40.78	0.977
6725	162.7	127.1	0.605	100.9	40.72	0.977
6750	163.9	127.6	0.606	101.8	40.66	0.977
6775	164.9	127.8	0.607	102.6	40.61	0.977
6800	165.8	128.0	0.608	103.3	40.57	0.977
6825	166.5	128.1	0.609	103.9	40.52	0.977
6850	167.2	128.1	0.611	104.6	40.47	0.977
6875	167.7	128.1	0.613	105.3	40.41	0.977
6900	168.3	128.0	0.617	106.4	40.30	0.977
6925	168.7	127.7	0.625	108.0	40.12	0.977
6950	168.8	127.2	0.632	109.3	39.98	0.977
6975	168.8	127.0	0.634	109.7	39.95	0.977
7000	168.9	126.7	0.636	110.1	39.91	0.977
7025	168.9	126.4	0.639	110.5	39.88	0.977
7050	168.8	125.8	0.641	110.9	39.88	0.977
7075	168.5	125.1	0.643	111.0	39.89	0.977
7100	168.2	124.5	0.642	110.7	39.91	0.977
7125	168.0	123.9	0.641	110.3	39.94	0.977
7150	167.9	123.4	0.639	109.9	39.96	0.977
7175	168.0	123.0	0.636	109.5	39.96	0.977
7200	167.9	122.5	0.635	109.3	39.98	0.977
7225	167.6	121.8	0.635	109.0	39.99	0.977
7250	167.2	121.2	0.635	108.7	40.00	0.977
7275	166.8	120.4	0.635	108.6	40.03	0.977
7300	166.4	119.7	0.636	108.4	40.08	0.977
7325	165.9	118.9	0.636	108.1	40.14	0.977
7350	165.2	118.0	0.635	107.5	40.18	0.977